COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROAD, DRAIN, FOOTPATH 4TH, 5TH, 6TH & 7TH CROSS VISHVESHWARAIAHA LAYOUT IN BAGALAGUNTE WARD NO. 14**

2. Sanctioned Estimate No. & Dt : E

3. Head of Account which is Chargeable : [illegible]

4. Work Order No. & Dt : EO/DD/130/dt 15.7.2014

5. Name of Contractor : **SRI. B.T. RAVIKUMAR**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 3404

8. Check measurement of the Asst. : M.B. No. 3404 Page No. 340335 to 340360

Asst. Exe. Eng. / Exe. Eng : Page No. 340335 to 340360

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : D.S. [illegible]

b) Asst. Exe. Engineer : [illegible]

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
14.06 lacs	13,70,152	—	32,985

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )